



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #13 (8/9/2024)

Work Completed Week of Starting: 8/5/2024 Ending: 8/9/2024

- Completed reinforcement and formwork for southern abutment / wingwalls.
- Dewatering and maintenance of site.

Work Scheduled for Week of Starting: 8/12/2024 Ending: 8/16/2024

- Pouring concrete for southern abutment / wingwalls.
- Structure excavation for northern abutment / wingwalls.
- Piling driving for northern abutment / wingwalls.
- Dewatering and maintenance of site.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov