



# 2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #6 (06/14/2024)

## **Work Completed Week of Starting: 6/10/2024    Ending: 6/14/2024**

- Excavation in the flood storage area.
- Monitored settlement plates in northern project area.
- Preparation of the southern end of the project for road construction.

## **Work Scheduled for Week of Starting: 6/17/2024    Ending: 6/21/2024**

- Continue preparation of the southern end of the project for road construction.
- Staking of storm sewer and electrical utilities.
- Begin installation of storm sewer and electrical utilities.
- Installation and maintenance of erosion control systems such as silt fence, inlet protection, and turbidity barriers.

**Estimated Contract Completion Date: 06/13/2025**

Village Engineer Contact Information: Christian Moring  
262-665-3012  
[christian.moring@stantec.com](mailto:christian.moring@stantec.com)

Resident Engineer Contact Information: Bill Davis  
608-621-0533  
[William.Davis@stantec.com](mailto:William.Davis@stantec.com)

Village Contact Information:  
Kyle Ellefson  
920-699-2296  
[kylee@johnsoncreekwi.org](mailto:kylee@johnsoncreekwi.org)



**Preparation of the southern end of the project for road construction.**



Village Of Johnson Creek



Excavation of the flood storage area.