



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #15 (8/23/2024)

Work Completed Week of Starting: 8/19/2024 Ending: 8/23/2024

- Formwork set up for northern abutment / lower wingwalls.
- Pouring concrete for northern abutment / lower wingwalls.
- Backfill and riprap installation for northern abutment.
- Backfill and riprap installation for southern abutment.

Work Scheduled for Week of Starting: 8/26/2024 Ending: 8/30/2024

- Bridge girders and diaphragm setting.
- Bridge deck forming.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Northern abutment structure post-backfill and riprap installation.



Southern abutment structure post-backfill and riprap installation.