



# 2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #5 (06/07/2024)

## **Work Completed Week of Starting: 6/03/2024    Ending: 6/07/2024**

- Stripped topsoil in preparation for borrow application on the southern end of the project.
- Excavation in the flood storage area.
- Installation of erosion control measures such as silt fencing, seeding, and erosion control matting.
- Dewatering of northern end of the project.

## **Work Scheduled for Week of Starting: 6/10/2024    Ending: 6/14/2024**

- Excavation in the flood storage area
- Preparation of the southern end of the project for road construction.

**Estimated Contract Completion Date: 06/13/2025**

**Village Engineer Contact Information: Christian Moring**  
262-665-3012  
[christian.moring@stantec.com](mailto:christian.moring@stantec.com)

**Resident Engineer Contact Information: Bill Davis**  
608-621-0533  
[William.Davis@stantec.com](mailto:William.Davis@stantec.com)

**Village Contact Information:**  
Kyle Ellefson  
920-699-2296  
[kylee@johnsoncreekwi.org](mailto:kylee@johnsoncreekwi.org)



**Silt fence installation in the flood storage area prior to excavation.**





Village Of Johnson Creek



Excavation of the flood storage area.