



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #3 (05/24/2024)

Work Completed Week of Starting: 5/20/2024 Ending: 5/24/2024

- Stripped topsoil in preparation for borrow application.
- Geotextile fabric, geogrid layers, and select crushed material laid down.
- Clearing, grubbing, and stump grinding of existing vegetation in the flood storage area.
- Settlement plates installed.
- Borrow application began.

Work Scheduled for Week of Starting: 5/28/2024 Ending: 5/31/2024

- Borrow application.
- Surcharge application.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
kylee@johnsoncreekwi.org



Northern portion of the project site (south of Chapel Hill Drive), cleared of vegetation, geotextile fabric laid out



Northern portion of project site, installing the last layer of geogrid and select crushed material.