



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #17 (9/6/2024)

Work Completed Week of Starting: 9/2/2024 Ending: 9/6/2024

- Bridge reinforcement setting.
- Bridge deck forming.

Work Scheduled for Week of Starting: 9/9/2024 Ending: 9/13/2024

- Bridge diaphragm completion.
- Bridge deck pouring.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Village Of Johnson Creek



Preliminary deck formwork with railings.



Village Of Johnson Creek



Deck steel reinforcement.