



Village Of Johnson Creek



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #22 (10/11/2024)

Work Completed Week of Starting: 10/7/2024 Ending: 10/11/2024

- South bridge approach slab poured and cured.
- Sidewalks over bridge approach slabs poured and cured.
- Barge placed in creek to provide workspace for stripping of formwork.
- Stripping formwork under deck began.

Work Scheduled for Week of Starting: 10/14/2024 Ending: 10/18/2024

- Parapet walls forming and pouring.
- Completion of remaining storm sewer.
- Erosion control and seeding in preparation for winter.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Village Of Johnson Creek



Parapet steel reinforcement and formwork with rock form liners.



Village Of Johnson Creek



Stripping underside formwork on barge.