



# 2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #4 (05/31/2024)

## **Work Completed Week of Starting: 5/27/2024    Ending: 5/31/2024**

- Geogrid, Geotextile, and Earthen Fill application completed on north side of project area.
- Clearing and Grubbing of floodplain storage area directly north of wastewater treatment facility completed.

## **Work Scheduled for Week of Starting: 6/03/2024    Ending: 6/07/2024**

- Saw Cutting and Removal of Asphalt within Godeck Lane, south of Chapel Hill Drive.
- Stripping Topsoil on south side of project area.
- Ongoing earthen surcharging on north side of project area.
- Excavation of floodplain compensation storage area directly north of wastewater treatment facility.

**Estimated Contract Completion Date: 06/13/2025**

### **Village Engineer Contact Information:**

Christian Moring  
262-665-3012  
[christian.moring@stantec.com](mailto:christian.moring@stantec.com)

### **Resident Engineer Contact Information:**

Bill Davis  
608-621-0533  
[William.Davis@stantec.com](mailto:William.Davis@stantec.com)

### **Village Contact Information:**

Kyle Ellefson  
920-699-2296  
[kylee@johnsoncreekwi.org](mailto:kylee@johnsoncreekwi.org)



Northern portion of the project site (south of Chapel Hill Drive), borrow applied