



Village Of Johnson Creek



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #9 (07/05/2024)

Work Completed Week of Starting: 7/1/2024 Ending: 7/5/2024

- Settlement plate monitoring.
- Cranes arrived onsite in preparation for bridge construction.
- Road base course laid down on north side.

Work Scheduled for Week of Starting: 7/8/2024 Ending: 7/12/2024

- Surveying and staking for bridge abutments.
- Structure excavation for bridge abutments.
- Seeding/restoration of completed grading areas.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Village Of Johnson Creek



Base course on the north end of the project.



Village Of Johnson Creek



Disassembled crane in place on south side of the project in preparation for bridge construction.