



2025 Johnson Creek Gosdeck Crossing Construction

Weekly Construction Update

Update #31 (5/23/2025)

Work Completed Week of Starting: 5/19/2025 Ending: 5/23/2025

- Access road cut.
- Terrace seeding.
- Fine grading and saw cutting in preparation for paving.

Work Scheduled for Week of Starting: 5/26/2025 Ending: 5/30/2025

- Paving of roadway.
- Grading and filling for access road.
- Grand opening 05/31.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information:

Matthew Clementi
(262) 617-9113
Matt.Clementi@stantec.com

Resident Engineer Contact Information:

Bill Davis
608-621-0533
William.Davis@stantec.com

Village Contact Information:

Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Village Of Johnson Creek



Fine grading of road subbase in preparation for paving



Village Of Johnson Creek



Curb cut for WWTF access road