

VILLAGE OF JOHNSON CREEK

125 Depot Street, P.O. Box 238, Johnson Creek, WI 53038 Erosion Control Permit Application

Date Project Location: Applicant Name:				Fee	
				Permit #	
				Tax Key #	
Applicant Address:				Phone ()	
Contractor				Phone ()	
All	eros	ion control plans for sites shall inclu	de the following:		
	 Locations of existing and proposed dwellings with respect to the property lines and the limits of land disturbance activities. 				
	2.	Direction of slope before and after I	after land disturbance, and the size of the upslope drainage area.		
3. Locations of all temporary best management practices to control erosion from the site.				control erosion from the site.	
4. Existing ground cover on site (i.e. grass, trees, exposed soil, etc.).			pil, etc.).		
	5.	Construction timeline (provide estin	nated dates)	Preliminary Backfilling	
		Excavation		Final Grading	
6. Narrative of re-vegetation plan (i.e. seeding mixture, sod, timeline to be completed).				imeline to be completed).	
Со	nditi	ons of Approval:			
	A. Erosion and sediment control measures shall be installed prior to any land disturbing activities.				
	B.	8. Inspect the erosion and sediment control practices after each rain of $\frac{1}{2}$ inch or more and at least once each week and make needed repairs.			
	Please attach survey map or site sketch detailing erosion control provision.				
	For Building Inspector Use Only Monitor and maintain silt fence on site until the site is stabilized. Install a gravel access of 3-inch stone to a depth of six inches, seven feet wide and at least 50 feet long. All gravel and soil piles must be kept at least 15 feet from the road area. Any sediment that leaves the site and enters the roadway must be cleaned up by the end of each workday. All practices must be maintained until the site is stabilized with seed and mulch or sod. No silt fence will be required for this site, but if runoff becomes a problem, it will be required.				
!					
Building Inspector			Applicant	 	